



Clemson Core Campus Construction Update September 24, 2014



WORK UPDATE FOR THIS WEEK (9/22 – 9/26)

- Continued selective site demolition.
- Continued installation of storm utilities along Klugh
- Storm installation along Alpha Beta on hold due to existing conditions.
- Continued installation of sanitary sewer utilities along Klugh to Alpha Beta.
- WT office space fit out continuing.
- ATM Demolition started Monday and will complete this week.
- Installation of specialty fence screen started Tuesday.

WORK PLANNED FOR NEXT WEEK (9/28 – 10/3)

- Continued selective site demolition.
- Continued installation of storm utilities along Klugh.
- Alpha Beta road closure begins on Sunday.
- Installation of sanitary sewer and water utilities along Alpha Beta.
- WT office space fit out to continue this week.
- First set of project aerials to be shot this week.

CONSTRUCTION IMPACTS

- **ALPHA BETA ROAD CLOSURE: SEPTEMBER 28 – OCTOBER 3**

IMPORTANT ITEMS

- Clemson Utility Meeting – September 29th
- “For Permit” Grading Documents – October 1st
- Design Development Documents – October 1st
- “For Permit” Foundation Documents – November 1st

CAMPUS STUDENT INVOLVEMENT

- Internships – Currently have two Clemson students working part time on the project.
- Reviewing Construction Documents – Small graduate group session for student class project (4 students).