



Clemson Core Campus Construction Update December 03, 2014



WORK UPDATE FOR THIS WEEK (11/30 – 12/06)

- Continued selective site demolition.
- Power and telecom duct bank install along Klugh to continue.
- Continued abatement and demolition of chilled water pipe.
- Completion of the new storm system on the South end of site.
- Continued installation of the sanitary system on the South end of site.
- S&ME testing steam pipe wall thicknesses on Thursday for tie-ins.
- Installation of new chilled water pipe along Klugh.

WORK PLANNED FOR NEXT WEEK (12/07 – 12/13)

- Continued selective site demolition.
- Power duct bank install along Klugh to continue.
- Continued abatement and demolition of chilled water pipe.
- Continued installation of the sanitary system on the South end of site.
- Continued Installation of new chilled water pipe along Klugh.
- Potential start of CIP steam vaults.

CONSTRUCTION IMPACTS

- **POTENTIAL STEAM SHUTDOWN: DECEMBER 15-24**
- **ONE WAY TRAFFIC ON FORT HILL: TBD (AFTER 12/12)**
- **UNION DRIVE CLOSURE: DECEMBER 14 – DECEMBER 31**

IMPORTANT ITEMS

- “For Permit” Structural Documents – December 5th
- Steam Outage Meeting – December 8th

CAMPUS STUDENT INVOLVEMENT

- Internships – Currently have two Clemson students working part time.
- Jobsite Visits – Graduate group session for class project (4 students).