



# Clemson Core Campus Construction Update December 10, 2014



## WORK UPDATE FOR THIS WEEK (12/07 – 12/13)

- Continued selective site demolition.
- Power duct bank install along Klugh to continue.
- Continued abatement and demolition of chilled water pipe.
- Continued installation of the sanitary system on the South end of site.
- Start installation of new chilled water pipe along Klugh.
- Potential start of CIP steam vaults.

## WORK PLANNED FOR NEXT WEEK (12/14 – 12/20)

- Continued selective site demolition.
- Power duct bank install along Klugh to continue.
- Continued abatement and demolition of chilled water pipe.
- Completion of the sanitary system. Permit testing on the 18<sup>th</sup> and 19<sup>th</sup>.
- Continued Installation of new chilled water pipe along Klugh.
- Potential chilled water tie-in at Alpha Beta on December 16<sup>th</sup>.

## CONSTRUCTION IMPACTS

- **POTENTIAL STEAM SHUTDOWN: DECEMBER 15-24**
- **ONE WAY TRAFFIC ON FORT HILL: TBD (AFTER 12/12)**
- **UNION DRIVE CLOSURE: DECEMBER 14 – DECEMBER 31**

## IMPORTANT ITEMS

- Steam Outage Conference Call – December 11<sup>th</sup>
- Fort Hill sidewalk adjacent the jobsite closed Thursday, December 11<sup>th</sup> pending go ahead on steam tie-in.

## CAMPUS STUDENT INVOLVEMENT

- Internships – Currently have two Clemson students working part time.
- Jobsite Visits – Graduate group session for class project (4 students).