



# Clemson Core Campus Construction Update December 17, 2014



## WORK UPDATE FOR THIS WEEK (12/14 – 12/20)

- Continued selective site demolition.
- Power duct bank install along Klugh to continue.
- Continued abatement and demolition of chilled water pipe.
- Completion of the sanitary system. Permit testing on the 22<sup>nd</sup> and 23<sup>rd</sup>.
- Start installation of new chilled water pipe along Klugh.
- Steam tie-in at North and South vaults.
- Ground electric manholes and AT&T work at FMO building.

## WORK PLANNED FOR NEXT WEEK (12/21 – 12/27)

- Continued selective site demolition.
- Continued abatement and demolition of chilled water pipe.
- Continued Installation of new chilled water pipe along Klugh.
- Potential start of CIP steam vaults.

## CONSTRUCTION IMPACTS

- **UNION DRIVE CLOSURE: DECEMBER 14 – DECEMBER 31**
- **STEAM SHUTDOWN: DECEMBER 18-20**
- **ONE WAY TRAFFIC ON FORT HILL: TBD**

## IMPORTANT ITEMS

- Fort Hill sidewalk adjacent the jobsite closed.
- Chilled water tie-in pending procurement of line stops.
- Pickens County Preconstruction Meeting prior to January 5<sup>th</sup>.

## CAMPUS STUDENT INVOLVEMENT

- Internships – Currently have two Clemson students working part time.
- Jobsite Visits – Graduate group session for class project (4 students).