



Clemson Core Campus Construction Update December 31, 2014



WORK UPDATE FOR THIS WEEK (12/29 – 1/02)

- Continued selective site demolition.
- Power duct bank install along Klugh to at Fort Hill.
- Continued abatement and demolition of chilled water pipe.
- Demolition of existing South sanitary upon receipt of operational permit.
- Continued installation of new chilled water pipe along Klugh to Alpha.
- Layout for new CIP steam vaults.

WORK PLANNED FOR NEXT WEEK (1/05 – 1/09)

- Continued selective site demolition.
- Completion of power duct bank along Klugh.
- Demolition of existing South sanitary upon receipt of operational permit.
- Continued abatement and demolition of chilled water pipe.
- Continued installation of new chilled water pipe along Klugh.
- Potential chilled water line stop install pending Clemson approval.
- Start of CIP steam vaults.
- Start of grading erosion controls/intermediate site grading.

CONSTRUCTION IMPACTS

- **UNION DRIVE CLOSURE: DECEMBER 14 – JANUARY 02**
- **CHILLED WATER TIE-IN: POTENTIAL JANUARY 05 - 09**

IMPORTANT ITEMS

- Fort Hill sidewalk adjacent the jobsite closed.
- Pickens County Preconstruction Meeting December 31st.

CAMPUS STUDENT INVOLVEMENT

- Internships – Currently have two Clemson students working part time.
- Jobsite Visits – Graduate group session for class project (4 students).