

South Side of Site



Central Site



North Side of Site



Water Line Stop



Chilled Water Tie-in



Concrete Steam Vault



Clemson Core Campus Construction Update January 28, 2015



WORK UPDATE FOR THIS WEEK (1/26 – 1/30)

- Continued selective site demolition.
- Complete chilled water line stop work and system tie-in.
- Continued abatement and demolition of chilled water pipe.
- Start demolition of existing South sanitary system.
- Continued installation of CIP steam vaults.
- Continued intermediate site grading.
- Continued installation of the domestic water system along Klugh.
- Start of new steam pipe along Union.

WORK PLANNED FOR NEXT WEEK (2/2 – 2/6)

- Continued selective site demolition.
- Continued abatement and demolition of chilled water pipe.
- Continued demolition of existing South sanitary system.
- Continued installation of CIP steam vaults.
- Continued intermediate site grading.
- Continued installation of the domestic water system along Klugh.
- Continued installation of new steam pipe along Union.
- Start installation of aggregate piers at the North side of site.
- Potential start of North steam vault system tie-in.

CONSTRUCTION IMPACTS

- **AT&T PHONE LINE CROSSOVER: FEBRUARY 10 COMPLETION**

IMPORTANT ITEMS

- Fort Hill sidewalk adjacent the jobsite closed.

CAMPUS STUDENT INVOLVEMENT

- Internships – Currently have two Clemson students working part time.