

South Side of Site



Steam Pipe Install



Central Site



Duct Bank Demo



North Side of Site



Aggregate Pier Install



Clemson Core Campus Construction Update February 11, 2015



WORK UPDATE FOR THIS WEEK (2/9 – 2/13)

- Continued demolition of existing sanitary system along Fort Hill.
- Selective backfill at the CIP vaults.
- Continued intermediate site grading.
- Complete installation of the domestic water system tie in along Klugh.
- Continued steam vault system tie-in and installation of steam pipe along Union and Fort Hill.
- Continued layout/installation of aggregate piers at the North side of site.
- Start demolition of Klugh/Alpha Beta duct bank.
- Start Union Drive new motorcycle parking area work.

WORK PLANNED FOR NEXT WEEK (2/16 – 2/20)

- Shoring removal at North CIP vault.
- Continued intermediate site grading.
- Continued steam vault system tie-in and installation of steam pipe along Union and Fort Hill.
- Continued layout/installation of aggregate piers at the North side of site.
- Start Union Drive stump removal and new parking space work.

CONSTRUCTION IMPACTS

- **WATER LINE TIE IN: FEBRUARY 11 – 12**

IMPORTANT ITEMS

- Fort Hill sidewalk adjacent the jobsite closed.
- FMO Building Water Outage: February 11 – 12.
- Fire hydrant flow test pending February 11 – 12 outage.
- Progress CD Set: February 20, 2015.

CAMPUS STUDENT INVOLVEMENT

- Internships – Currently have two Clemson students working part time.