



South Side of Site

Central Site

North Side of Site



# Clemson Core Campus Construction Update February 23, 2015



## WORK UPDATE FOR THIS WEEK (2/23 – 2/27)

- Complete demolition of existing sanitary system along Fort Hill.
- Complete demolition of existing storm system at Klugh.
- Shoring removal at North CIP vault.
- Selective backfill at the CIP vaults.
- Continued intermediate site grading. Repair sub grading due to winter weather.
- Continued steam vault system tie-in and installation of steam pipe along Union and Fort Hill.
- Continued layout/installation of aggregate piers at the North side of site.
- Complete demolition of Klugh/Alpha Beta duct bank.
- Continued Union Drive new motorcycle parking, stump removal, and new parking spaces.

## WORK PLANNED FOR NEXT WEEK (3/2 – 3/6)

- Continued intermediate site grading.
- Continued steam vault system tie-in and installation of steam pipe along Union and Fort Hill.
- Continued layout/installation of aggregate piers at the North side of site.
- Concrete mobilization for Building D (North tower).

## CONSTRUCTION IMPACTS

- **WINTER STORM – SNOW & ICE**

## IMPORTANT ITEMS

- Fort Hill sidewalk adjacent the jobsite closed.

## CAMPUS STUDENT INVOLVEMENT

- Internships – Currently have two Clemson students working part time.