

Building D (East) – Steel



Building D (West) - Steel



Building C – Stair 6



Building C – E6 & E7



Building C – Stair 8



Building A – S1, E2, & E3



Building A – Waterproofing



Building A – Stair 3



Building A – Foundations



## Clemson Core Campus Construction Update June 3, 2015



### WORK UPDATE FOR THIS WEEK (6/1 – 6/5)

- Continuing the installation of Building D structural steel (Levels 1-2).
- Continuing installation of Building C foundations.
- Continuing concrete foundations for Building A (South Tower).
- Prepare second concrete lift for Stair 3 shaft.
- Prepare second concrete lift for Elevators E6 & E7 shafts.
- Prepare and pour first concrete lift for Stair 6 shaft.
- Pour foundation for Stair 8 shaft.
- Continuing installation of waterproofing at Buildings A & C.
- Continuing utility rough-in at Building D, and underground sanitary and temporary power prefabrication at the Armory.

### WORK PLANNED FOR NEXT WEEK (6/8 – 6/12)

- Continuing the installation of Building D structural steel (Levels 2-3).
- Installation of Building D hollow core planks to start (level 2-3).
- Continuing installation of Building C foundations.
- Continuing concrete foundations for Building A (South Tower).
- Pour second concrete lift for Stair 3 shaft. Prepare third lift.
- Prepare second concrete lift for Elevators E6 & E7 shafts. Prepare third.
- Prepare second concrete lift for Stair 6 shaft.
- Prepare for first concrete lift for Stair 8 shaft.
- Continuing installation of waterproofing at Buildings A & C.
- Continuing utility rough-in at Building D, and underground sanitary and temporary power prefabrication at the Armory.

### IMPORTANT ITEMS

- Fort Hill sidewalk adjacent the jobsite closed.
- Emergency steam shutdown – Manufacturer reviewing spool piece for results on fitting failure.

### CAMPUS STUDENT INVOLVEMENT

- Internships – 4 Clemson student summer interns