



# Clemson Core Campus Construction Update July 20, 2015



## WORK PLANNED FOR THIS WEEK (7/20 – 7/24)

- Continue installation of Building A steel (Levels 3 & 4).
- Start topping slabs for Building D Levels 4-6.
- Pour Building D slab on grade (West side).
- Continue installation of spray fireproofing at Building D.
- Continue installation of Building C foundations.
- **Complete Elevators E6 & E7 concrete shaft.**
- **Complete Stair 6 concrete shaft.**
- **Complete Stair 8 concrete shaft.**
- Prepare and pour Level 1 for Stair 4 and Elevators E4 & E5 concrete shafts.
- Continue installation of waterproofing at Buildings A, B, & C.
- Continue utility rough-in at all stairs/elevators and underground sanitary/temporary power prefabrication at the Armory.
- Start Building D Level 2 MEP interior work.

## WORK PLANNED FOR NEXT WEEK (7/27 – 7/31)

- Continue installation of Building A hollowcore (Levels 3 & 4).
- Potential start of Building D Level 6 load bearing walls.
- Continue installation of Building C foundations.
- Prepare and pour Level 2 for Stair 4 and Elevators E4 & E5 concrete shafts.
- Continue installation of waterproofing at Buildings A, B, & C.
- Continue utility rough-in at all stairs/elevators and underground sanitary/temporary power prefabrication at the Armory.
- Continue Building D Level 2 MEP interior work and move to Level 3.

## IMPORTANT ITEMS

- Fort Hill sidewalk adjacent the jobsite closed.
- **STEAM OUTAGE: JULY 22 – JULY 24 2015**

## CAMPUS STUDENT INVOLVEMENT

- Internships – 4 Clemson student summer interns.

