



Clemson Core Campus Construction Update July 27, 2015



WORK PLANNED FOR THIS WEEK (7/27 – 7/31)

- Pour Building D Level 6 topping slab.
- Continue installation of Building A hollowcore (Levels 3 & 4).
- Continue installation of Building A steel (Levels 5 & 6).
- Prepare and pour Level 2 for Stair 4 and Elevators E4 & E5 concrete shafts.
- **Complete installation of Building C foundations.**
- Continue installation of spray fireproofing at Building D.
- Continue installation of waterproofing at Buildings A, B, & C.
- Potential start of interior walls.
- Continue Building D Level 2 MEP interior work. Start Levels 3 & 4.
- Continue installation of underground utilities in Area C mechanical room.

WORK PLANNED FOR NEXT WEEK (8/3 – 8/7)

- Start installation of Building D Level 6 load bearing walls.
- Continue installation of Building A hollowcore (Levels 5 & 6).
- Start installation of Building C steel (Levels 0 – 2).
- Prepare and pour Level 3 for Stair 4 and Elevators E4 & E5 concrete shafts.
- Continue installation of spray fireproofing at Building D.
- Continue installation of waterproofing at Buildings A, B, & C.
- Continue Building D Level 2-5 MEP interior work.
- Continue underground utility install at Building D Level 1.

IMPORTANT ITEMS

- Fort Hill sidewalk adjacent the jobsite closed.

CAMPUS STUDENT INVOLVEMENT

- Internships – 4 Clemson student summer interns.