

Building A View



Building D View



Clemson Core Campus Construction Update September 8, 2015



WORK PLANNED FOR THIS WEEK (9/8 – 9/11)

- Complete Building D truss installation.
- Continue installation of Building A (North to South leg) steel (Levels 3 – 4).
- Continue installation of Building A Level 6 load bearing walls.
- Start installation of Building A trusses.
- Continue installation of Building C steel (Levels 3 – 4).
- Continue Building D Level 2-5 MEP and interior framing work.
- Continue sprinkler installation at Building D.
- Continue installation of Z clips/layout for Building A framing.
- Continue installation of spray fireproofing at Building A.
- Continue MEP overhead installation in Building A.
- Continue underground utility installation.
- Start installation of Stair 6 in Building C.
- Potential concrete pan pour at Stair 9.

WORK PLANNED FOR NEXT WEEK (9/14 – 9/18)

- Continue installation of Building A (North to South) hollowcore (Levels 3 – 4).
- Continue installation of Building A trusses.
- Continue installation of Building C steel (Levels 3 – 4).
- Continue installation of Building C hollowcore (Levels 3 – 4).
- Continue Building D Level 2-5 MEP and interior framing work.
- Continue sprinkler installation at Building D.
- Continue installation of Z clips/layout for Building A framing.
- Continue installation of spray fireproofing at Building A.
- Continue MEP overhead installation in Building A.
- Continue underground utility installation.
- Continue installation of Stair 6 in Building C.

IMPORTANT ITEMS

- Fort Hill sidewalk adjacent the jobsite closed.
- **HOME FOOTBALL GAME: 9/12/15**

CAMPUS STUDENT INVOLVEMENT

- Internships – 4 Clemson student interns.

Building A View



Building D View

