

Building A View



Building D View



# Clemson Core Campus Construction Update September 14, 2015



### WORK PLANNED FOR THIS WEEK (9/14 – 9/18)

- Continue installation of Building A trusses.
- **Potential Slab on Metal Deck (SOMD) Pour at Building A.**
- Continue installation of Building C steel (Levels 3 – 4).
- Continue installation of Building C hollowcore (Levels 3 – 4).
- Continue Building D Level 2-5 MEP and interior framing work.
- Continue installation of Building D exterior framing.
- Continue sprinkler installation at Building D.
- Continue Building A Level 2-5 MEP and interior framing work.
- Continue underground utility installation.
- Continue installation of Stair 6 in Building C.
- Pour concrete steps and landing at Stair 9 in Building D.

### WORK PLANNED FOR NEXT WEEK (9/21 – 9/25)

- Continue installation of Building A (North to South) hollowcore (Levels 3 – 4).
- Continue installation of Building A (North to South) steel (Levels 5 – 6).
- Continue installation of Building C steel (Levels 5 – 6).
- Continue installation of Building A trusses.
- Start installation of Building A roof decking.
- Continue Building D Level 2-5 MEP and interior framing work.
- Continue installation of Building D exterior framing.
- Continue sprinkler installation at Building D.
- Continue Building A Level 2-5 MEP and interior framing work.
- Continue underground utility installation.
- Continue installation of Stair 6 in Building C.

### IMPORTANT ITEMS

- Fort Hill sidewalk adjacent the jobsite closed.
- **CONCRETE POURS: POTENTIAL @ BUILDING A SOMD**

### CAMPUS STUDENT INVOLVEMENT

- Internships – 4 Clemson student interns.

Building A View



Building D View

