

Building C View of Building A



Building C View of Building D



Clemson Core Campus Construction Update September 28, 2015



WORK PLANNED FOR THIS WEEK (9/28 – 10/2)

- Complete installation of Building A (North to South) hollowcore.
- Complete installation of Building A roof decking.
- Pour partial Slab on Metal Deck (SOMD) at Building A.
- Complete installation of Building C steel.
- Pour Building C Level 2 topping slab.
- Start Building C Level 2 framing layout.
- Continue Building D interior MEP and framing work.
- Continue installation of Building D exterior framing/sheathing.
- Continue sprinkler installation at Building D and A.
- Continue Building A interior MEP and framing work.
- Continue installation of Building A exterior framing.
- Continue underground utility installation.

WORK PLANNED FOR NEXT WEEK (10/5 – 10/9)

- Continue installation of Building C hollowcore (Levels 5 – 6).
- Pour Building C Level 3 topping slab.
- Continue installation of Building B steel.
- Start Building C Level 2 framing connection installation.
- Potential start of roofing at Building D trusses – building dry-in.
- Continue Building D interior MEP and framing work.
- Continue installation of Building D exterior framing/sheathing.
- Continue sprinkler installation at Building D and A.
- Continue Building A interior MEP and framing work.
- Continue installation of Building A exterior framing/sheathing.
- Continue underground utility installation.

IMPORTANT ITEMS

- Fort Hill sidewalk adjacent the jobsite closed.
- **CONCRETE POURS – SEPTEMBER 29 & 30, OCTOBER 7 2015**
- **CLEMSON ALPHA BETA WORK: OCTOBER 12 – OCTOBER 13**

CAMPUS STUDENT INVOLVEMENT

- Internships – 4 Clemson student interns.

View of Building A and B



Building A View of Building C

