View of Building D



View of Honors College



View of Building C & B



View of Building A & B



Clemson Core Campus Construction Update October 12, 2015



WORK PLANNED FOR THIS WEEK (10/12 – 10/16)

- Complete installation of Building A hollowcore (Levels 5 6).
- Complete installation of Building C hollowcore (Levels 5 6).
- Pour Building C Level 3 topping slab.
- Pour Building A Level 2 & 3 topping slabs.
- Continue installation of Building B steel.
- Continue Building C Level 2 framing connection installation.
- Start roofing at Building D trusses building dry-in.
- Continue Building D interior MEP and framing work.
- · Continue installation of Building D exterior framing/sheathing.
- Continue sprinkler installation at Building A.
- Continue Building A interior MEP and framing work.
- Continue installation of Building A exterior framing/sheathing.
- Continue underground utility installation.
- Potential masonry scaffold installation at Building D.

WORK PLANNED FOR NEXT WEEK (10/19 – 10/23)

- Pour Building C Level 4 & 5 topping slabs.
- Potential Pour of Building A Level 4 & 5 topping slabs.
- Continue installation of Building B steel.
- Continue Building C Level 2-3 framing connection installation.
- Continue roofing at Building D trusses building dry-in.
- Continue Building D interior MEP and framing work.
- Continue installation of Building D exterior framing/sheathing.
- Continue sprinkler installation at Building A.
- Continue Building A interior MEP and framing work.
- Continue installation of Building A exterior framing/sheathing.
- · Continue underground utility installation.
- · Start masonry veneer at Building D.

IMPORTANT ITEMS

- · Fort Hill sidewalk adjacent the jobsite closed.
- CONCRETE POURS OCTOBER 14 and OCTOBER 15, 2015
- CLEMSON ALPHA BETA WORK: OCTOBER 12 OCTOBER 13
- POTENTIAL SINGLE LANE CLOSURE AT ALPHA BETA: 10/15/15

CAMPUS STUDENT INVOLVEMENT

• Internships – 4 Clemson student interns.