



Clemson Core Campus Construction Update October 27, 2015



WORK PLANNED FOR THIS WEEK (10/26 – 10/30)

- **Pour Building C Level 5 & 6 topping slabs.**
- Continue installation of Building B steel.
- Continue Building C Level 2-4 framing connection installation.
- **Complete roofing dry-in at Building D trusses.**
- Start roofing dry-in at Building A trusses.
- Continue Building D interior MEP and framing work.
- Continue installation of Building D exterior framing/sheathing.
- Continue sprinkler installation at Building A.
- Continue Building A interior MEP and framing work.
- Continue installation of Building A exterior framing/sheathing.
- Continue underground utility installation.
- Start masonry mobilization for veneer at Building D.

WORK PLANNED FOR NEXT WEEK (11/2 – 11/6)

- **Pour Building A Level 6 topping slab.**
- Continue installation of Building B steel.
- Start installation of Building C Level 6 load bearing walls.
- Continue Building C framing connection installation.
- Continue roofing dry-in at Building A trusses.
- Continue Building D interior MEP and framing work.
- Continue installation of Building D exterior framing/sheathing.
- Continue sprinkler installation at Building A.
- Continue Building A interior MEP and framing work.
- Continue installation of Building A exterior framing/sheathing.
- Continue underground utility installation.
- Continue masonry veneer preparation at Building D.
- **In-Wall Inspection at Building D Level 3.**

IMPORTANT ITEMS

- Fort Hill sidewalk adjacent the jobsite closed.
- **CRANE DEMOBILIZATION – OCTOBER 26 & OCTOBER 27, 2015**
- **CONCRETE POURS – OCTOBER 28 - OCTOBER 30, 2015**
- **POTENTIAL SINGLE LANE CLOSURE AT ALPHA BETA: 10/29/15**

CAMPUS STUDENT INVOLVEMENT

- Internships – 4 Clemson student interns.
- Clemson Competitions – WT provide information/feedback to project teams