

HOLDER CONSTRUCTION COMPANY

Superintendents Weekly Activity Report #46
Douthit Hills Student Community, Clemson University Project
Joe Jett



SAFETY

- » Total Man Hours Worked This Week: 4942
- » Total Man Hours on Project: 98205
- » Crafts On Project This Week: 7
- » OSHA Recordable Rate: 0





CURRENT CONSTRUCTION ACTIVITIES

EAST ZONE

- » Poured Topping Slab at Building G-Sequence 2, 4th Floor.
- » Continued Footings/Stem Walls at Building E.
- » Continued Pad Prep @ Bldg. E
- » Continued Lighting Underground @ North Lot
- » Continued Waterproofing @ Bldg F
- » Continued Truss & Decking @ Bldg. G.



Foundations @ Building E



Underground Detention Tank

SITE & WEST ZONE

- » Continued Mass Grading at West Zone.
- » Continued Underground Detention Tank @ North Lot.
- » Completed Ductbank tie-in from MH7 to Bldg's E & F.
- » Installed Test Pile @Bldg. B.
- » Continued Truss & Decking @ Bldg. G.
- » Continued Domestic Water Installation



NEXT WEEK'S ACTIVITIES

EAST ZONE

- » Continue Footings/Stemwalls @ Bldg E.
- » Continue Mass Grading @ West Zone.
- » Continue Ductbank to Bldg E & F.
- » Continue Pre-Cast at Building F.
- » Continue Truss/Decking @ Bldg. G.
- » Continue Waterproofing @ Bldg. F



Building F Waterproofing & Backfill



Roof Trusses/Decking at Building G

SITE & WEST ZONE

- » Continue Mass Grading @ West Zone.
- » Continue Curb & Gutter @ East Lot..
- » Complete Underground Detention Tank @ North Lot.
- » Complete Pile Test @ Bldg. B & Begin Pile Installation.
- » Begin Chilled Water Installation at HUB Utility Yard.
- » Continue Parking Lighting @ East Lot by Setting Pole Bases.

HOLDER CONSTRUCTION COMPANY

Superintendents Weekly Activity Report #46
 Douthit Hills Student Community, Clemson University Project
 Joe Jett



MANPOWER

TRADE CONTRACTORS ON SITE				
Subcontractor	Trade	Employees	Man Hours	Total Man Hrs.
Holder Construction Company	General Contractor	20	800	29483
American Deep Foundation	Auger cast piles	9	320	2682
C&C Fence	Site Fence	0	0	764
Cowart Tree Mulch	Tree Removal	0	0	710
Davis Crane Erectors	Pre-Cast Erection	10	490	2778
D.H. Griffin	Tank Foundation Removal	0	0	90
JBR Construction	Steam Line Removal	0	0	2040
Hutch-N-Son	Early Site Work	0	0	1337
King Asphalt	Asphalt	0	0	1147
Labor Finders	Labor Force	13	472	10199
Metro Power	Underground Electrical	14	560	5322
Osteen	Chill Water pipe	0	0	550
Precision	Concrete	27	1080	7584
R.E. Mclean Tank	Tank Demo	0	0	660
Reeves Grading	Site Grading & Utilities	17	900	27872
RJ Coogan	Deck Installers	0	0	560
Ruppert Landscaping	Landscape/ Hardscape	0	0	380
Sears Contract	Drywall/Metal Trusses	7	350	560
Silt Fence Installation	Site Erosion Control	0	0	671
Southern Mechanical Inc.	Electrical/Plumbing	0	0	1140
Tree South	Arborist	0	0	971
Upstate Curb	Curb and Gutter	5	0	310
Valley Farm Construction	Tree removal/Grading	0	0	395
TOTAL		122	4942	98205



HOLDER CONSTRUCTION COMPANY

Superintendents Weekly Activity Report #46
 Douthit Hills Student Community, Clemson University Project
 Joe Jett



CURRENT WE

3	4	5	6	7	8	9
Clear	Clear	Clear	Scattered Clouds	Partly Cloudy	Rain	Rain
Actual: 85° 26° 0.00 in	Actual: 47° 24° 0.00 in	Actual: 85° 18° 0.00 in	Actual: 85° 21° 0.00 in	Actual: 85° 35° 0.00 in	Actual: 85° 43° 0.00 in	Actual: 85° 44° 0.00 in
Average: 51° 32° 0.11 in	Average: 52° 33° 0.30 in	Average: 51° 31° 0.19 in	Average: 50° 32° 0.10 in	Average: 51° 34° 0.15 in	Average: 50° 30° 0.44 in	Average: 47° 29° 0.12 in

g						
Actual: 69° 53° 0.00 in	Actual: 47° 24° 0.00 in	Actual: 85° 18° 0.00 in	Actual: 85° 21° 0.00 in	Actual: 85° 35° 0.00 in	Actual: 85° 43° 0.00 in	Actual: 85° 44° 0.00 in
Average: 55° 32° 0.12 in	Average: 52° 33° 0.30 in	Average: 51° 31° 0.19 in	Average: 50° 32° 0.10 in	Average: 51° 34° 0.15 in	Average: 50° 30° 0.44 in	Average: 47° 29° 0.12 in

HOLDER CONSTRUCTION COMPANY

Superintendents Weekly Activity Report #46
Douthit Hills Student Community, Clemson University Project
Joe Jett



MANPOWER CHART

