

View of Building D



View of Building C



Clemson Core Campus Construction Update November 16, 2015



WORK PLANNED FOR THIS WEEK (11/16 – 11/20)

- **Pour partial Slab-on-Grade (SOG) for Building C.**
- Continue installation of Building B steel.
- Continue installation of Building C trusses/decking.
- Continue roofing dry-in at Building A trusses.
- Continue masonry veneer preparation at Building D.
- Continue Building D, A, & C interior MEP and framing work.
- Continue installation of Building D, A, & C exterior framing/sheathing.
- Continue sprinkler installation at Building D, A, & C.
- Continue underground utility installation.
- Install site transformer pads for Buildings C & D.
- **In-Wall Inspection Building D Levels 2 & 3.**

WORK PLANNED FOR NEXT WEEK (11/23 – 11/25)

- Continue installation of Building B steel.
- **Complete installation of Building C trusses/decking.**
- Continue roofing dry-in at Building A trusses.
- Continue masonry veneer preparation at Building D.
- Continue Building D, A, & C interior MEP and framing work.
- Continue installation of Building D, A, & C exterior framing/sheathing.
- Continue sprinkler installation at Building A.
- Continue underground utility installation.
- Potential setting of site transformers/ start pulling wiring.
- **In-Wall Inspection Building D Levels 4 & 5.**

IMPORTANT ITEMS

- Fort Hill sidewalk adjacent the jobsite closed.
- **CONCRETE POURS – NOV. 16, NOV. 19, & NOV. 20, 2015**
- **JOBSITE CLOSED – THANKSGIVING: NOV 26 – NOV 27, 2015**

CAMPUS STUDENT INVOLVEMENT

- Internships – 4 Clemson student interns.

View of Building B & C



View of Building B & A

