

Clemson Core Campus Construction Update November 23, 2015



WORK PLANNED FOR THIS WEEK (11/23 – 11/27)

- Continue installation of Building B steel.
- **Complete installation of Building C trusses/decking.**
- Continue roofing dry-in at Building A trusses.
- Potential start of roofing dry-in at Building C trusses.
- Continue masonry veneer preparation at Building D.
- Continue Building D, A, & C interior MEP and framing work.
- Continue installation of Building D, A, & C exterior framing/sheathing.
- Continue sprinkler installation at Building A.
- Continue underground utility installation.
- Start installation of Building D Elevators 8 & 9.
- **Pour SOG at Building A Level 0 & SOMD at Building C Level 1.**

WORK PLANNED FOR NEXT WEEK (11/30 – 12/4)

- Continue installation of Building B steel.
- **Complete roofing dry-in at Building A trusses.**
- Continue roofing dry-in at Building C trusses.
- Continue masonry veneer preparation at Building D.
- Continue Building D, A, & C interior MEP and framing work.
- Continue installation of Building D, A, & C exterior framing/sheathing.
- Continue sprinkler installation at Building A.
- Continue underground utility installation.
- Potential setting of site transformers/start pulling wiring.
- Continue installation of Building D Elevators 8 & 9.

IMPORTANT ITEMS

- Fort Hill sidewalk adjacent the jobsite closed.
- **CONCRETE POURS – NOV. 23 & NOV. 24, 2015**
- **JOBSITE CLOSED – THANKSGIVING: NOV 26 – NOV 27, 2015**

CAMPUS STUDENT INVOLVEMENT

- Internships – 4 Clemson student interns.

