

North East -Bldg. D

> East side -Bldg. B

East side -**Great Hall**

> North East -Bldg. A

South East -Bldg. C

> South side -Bldg. A



Clemson Core Campus Construction Update February 8, 2016



WORK PLANNED FOR THIS WEEK (2/8 – 2/12)

- Continue masonry veneer at Building D & A North/East/South faces.
- Continue masonry preparation at Building D, A, C South face.
- Continue Building D, A, & C interior MEP and framing work.
- Continue installation of Building D, A, & C exterior framing/sheathing.
- Continue sprinkler installation at Building A & C.
- Continue underground utility installation.
- Continue installation of Building A Elevators 2 & 3.
- Continue drywall installation at Building D & A.
- Continue installation of high TPO roof at Building A & C.
- Start prep work for Building B PVC Roofing Level 3 & Level 4.
- Continue installation of steam system from North Vault to Mechanical Room.

WORK PLANNED FOR NEXT WEEK (2/15 – 2/19)

- Continue masonry veneer at Building D & A North/East/South faces.
- Continue masonry preparation at Building D, A, C South face.
- Continue Building D, A, & C interior MEP and framing work.
- Continue installation of Building D, A, & C exterior framing/sheathing.
- Continue sprinkler installation at Building A & C.
- Continue underground utility installation.
- Continue installation of Building A Elevators 2 & 3.
- Delivery Building C Elevator 5 & 6 materials.
- Continue drywall installation at Building D & A.
- Continue installation of high TPO roof at Building C.
- Continue PVC roofing work at Building B.
- Window delivery Start window installation at Buildings D & A.
- Continue installation of steam system from North Vault to Mechanical Room.

IMPORTANT ITEMS

- Fort Hill sidewalk adjacent the jobsite closed.
- PRIMARY POWER PULL: FEBRUARY 12 15, 2016
- **CONCRETE POURS FEBRUARY 12, 2016**
- UNION ROAD CLOSURE: JANUARY 6, 2016 AUGUST 1, 2016

CAMPUS STUDENT INVOLVEMENT

- Internships 4 Clemson student interns.
- Summer internships 8 Clemson students have accepted offers.

