



North East - Bldg. D



East - Bldg. B



Bldg. D/C Mechanical Room



East - Great Hall

126 DAYS  
REMAINING



West - Bldg. A, B, & C



South East - Bldg. C



North East - Bldg. A



South West - Bldg. D

# Clemson Core Campus Construction Update March 28, 2016



### WORK PLANNED FOR THIS WEEK (3/28 – 4/1)

- Continue masonry veneer at Bldg. C – South; D, A & C – West, and C – North face.
- Continue Building D, A, C, & B interior MEP and framing work.
- Continue installation of Building A, C, & B exterior framing/sheathing.
- Continue installation of Building C Elevators 6 & 7.
- Continue drywall installation at Building D, A, C, & B.
- Continue Building B high roof PVC system installation. Start Level 3 B PVC roof.
- Continue window, storefront, and curtainwall installation at Building D, A, & C.
- Continue installation of Stair 2 in Building A.
- Continue installing 1<sup>st</sup> coat of interior paint in Building A & Building D.
- Continue installation of floor tile in Building D. Start installation in Building A.
- Continue installation of restroom millwork in Building D & A.
- Continue kitchen equipment installation – walk-in coolers and exhaust hoods.
- Start fire alarm and telecom cabling installation.

### WORK PLANNED FOR NEXT WEEK (4/4 – 4/8)

- Continue masonry veneer at Bldg. A & C – West, and C – North face.
- Start masonry preparation at Building C – Northwest face.
- Continue Building D, A, C, & B interior MEP and framing work.
- Continue installation of Building A, C, & B exterior framing/sheathing.
- Continue installation of Building C Elevators 6 & 7. Potential start of Elevators 4 & 5.
- Continue drywall installation at Building D, A, C, & B.
- Continue Building B high roof and Level 3 PVC system installation.
- Continue window, storefront, and curtainwall installation at Building D, A, & C.
- Continue installation of Stair 2 in Building A. Potential start of Stair 7 in Building C.
- Continue installing 1<sup>st</sup> coat of interior paint in Building A & Building D.
- Continue installation of floor tile in Building D. Start installation in Building A.
- Continue installation of restroom millwork in Building D & A.
- Continue fire alarm and telecom cabling installation.

### IMPORTANT ITEMS

- Fort Hill sidewalk adjacent the jobsite closed.
- **UNION ROAD CLOSURE: JANUARY 6, 2016 – AUGUST 1, 2016**

### CAMPUS STUDENT INVOLVEMENT

- Internships – 4 Clemson student interns.
- Summer internships – 8 Clemson students have accepted offers.