



North East - Bldg. D



East - Bldg. B



West - Bldg. A & B



East - Great Hall



North East - Bldg. A



North West - Bldg. C



South East - Bldg. C



South - Bldg. A



South West - Bldg. D

Clemson Core Campus Construction Update April 25, 2016



WORK PLANNED FOR THIS WEEK (4/25 – 4/29)

- Continue masonry veneer at Building C – West and A – Southwest face.
- Continue Building D, A, C, & B interior MEP, framing, and drywall installation.
- Continue installation of Building B Elevators 4 & 5.
- Continue window, storefront, and curtainwall installation at Building D, A, C, & B.
- Continue installation of Stair 7 in Building C.
- Continue installing 1st and final coat of interior paint in Buildings D & A.
- Continue installation of floor/wall tile and restroom millwork in Building D & A.
- Continue thermoplastic flooring in Building B.
- Continue fire alarm and telecom cabling installation.
- Continue acoustical ceiling grid installation at Buildings D & A.
- Continue installation of slate wall panels at Building D.
- Continue installation of specialty and MEP trim/devices in Buildings D & A.
- Continue installation of final storm utilities and site grading.
- Continue installation of kitchen equipment at Building B Level 1 – hoods.
- Start Honors PVC membrane roofing.

WORK PLANNED FOR NEXT WEEK (5/2 – 5/6)

- Continue masonry veneer at Building C – West and A – Southwest face.
- Continue Building D, A, C, & B interior MEP, framing, and drywall installation.
- Continue installation of Building B Elevators 4 & 5.
- Continue window, storefront, and curtainwall installation at Building D, A, & C.
- Continue installation of Stair 7 in Building C.
- Continue installing 1st and final coat of interior paint in Buildings D & A.
- Continue installation of floor/wall tile and restroom millwork in Building D & A.
- Continue thermoplastic flooring in Building B.
- Continue fire alarm and telecom cabling installation.
- Continue acoustical ceiling grid installation at Buildings D & A.
- Continue installation of slate wall panels at Building D & C. Start install of wall panels.
- Continue installation of specialty and MEP trim/devices in Buildings D & A.
- Continue installation of final storm utilities and site grading.

IMPORTANT ITEMS

- Fort Hill sidewalk adjacent the jobsite closed.
- **UNION ROAD CLOSURE: JANUARY 6, 2016 – AUGUST 1, 2016**

CAMPUS STUDENT INVOLVEMENT

- Internships – Starting 5/2 will have 7 full time Clemson students interning on project.

98 DAYS REMAINING