



North East - Bldg. D



East - Bldg. B



West - Bldg. A & B



East - Great Hall



North East - Bldg. A



West - Bldg. C



South East - Bldg. C



South - Bldg. A



South West - Bldg. D

**119 DAYS REMAINING**

# Clemson Core Campus Construction Update April 4, 2016



### WORK PLANNED FOR THIS WEEK (4/4 – 4/8)

- Continue masonry veneer at Building A & C – West, and C – North face.
- Continue Building D, A, C, & B interior MEP and framing work.
- Complete installation of Building C Elevators 6 & 7. Start Building B Elevators 4 & 5
- Continue drywall installation at Building D, A, C, & B.
- Continue Building B Level 3 and Building D PVC membrane roofs.
- Continue window, storefront, and curtainwall installation at Building D, A, & C.
- Continue installation of Stair 2 in Building A. Start Stair 7 in Building C.
- Continue installing 1<sup>st</sup> coat of interior paint in Building A & Building D.
- Continue installation of floor/wall tile in Building D and Building A.
- Continue installation of restroom millwork in Building D & A.
- Continue installation of kitchen equipment – coolers.
- Continue fire alarm and telecom cabling installation.

### WORK PLANNED FOR NEXT WEEK (4/11 – 4/15)

- Continue masonry veneer at Building C – West & North face and B – East face.
- Continue Building D, A, C, & B interior MEP and framing work.
- Continue installation of Building B Elevators 4 & 5.
- Continue drywall installation at Building D, A, C, & B.
- Continue Building B Level 3 and Building D PVC membrane roofs.
- Continue window, storefront, and curtainwall installation at Building D, A, & C.
- Complete installation of Stair 2 in Building A. Continue Stair 7 in Building C.
- Continue installing 1<sup>st</sup> coat of interior paint in Building A & Building D.
- Continue installation of floor/wall tile in Building D and Building A.
- Continue installation of restroom millwork in Building D & A.
- Continue fire alarm and telecom cabling installation.
- Deliver emergency generator for installation.
- Start acoustical ceiling grid installation at Buildings D & A.
- Start installation of final storm utilities and site grading.

### IMPORTANT ITEMS

- Fort Hill sidewalk adjacent the jobsite closed.
- **UNION ROAD CLOSURE: JANUARY 6, 2016 – AUGUST 1, 2016**

### CAMPUS STUDENT INVOLVEMENT

- Internships – 4 Clemson student interns.
- Summer internships – 8 Clemson students have accepted offers.