



North East - Bldg. D



East - Bldg. B



West - Bldg. B



East - Great Hall



North East - Bldg. A



North West - Bldg. C



South East - Bldg. C



South West - Bldg. A



South West - Bldg. D

62 DAYS REMAINING

Clemson Core Campus Construction Update May 30, 2016



WORK PLANNED FOR THIS WEEK (5/30 – 6/3)

- Complete masonry veneer at Building A – Southwest face.
- Continue Building D, A, C, & B interior MEP, framing, and drywall installation.
- Continue window, storefront, and curtainwall installation at Building D, A, C & B.
- Complete installation of Stair 7 in Building C.
- Continue installing 1st and final coat of interior paint in Buildings D, A & C.
- Continue installation of floor/wall tile, carpet, millwork, and doors in Building D, A, & C.
- Continue acoustical ceiling grid installation at Buildings D, A & C.
- Continue high metal ceiling installation in Building B.
- Continue installation of slate wall panels at Building A & C.
- Start installing metal wall panels.
- Continue installation of specialty and MEP trim/devices in Buildings D & A.
- Continue installation of final storm utilities, site grading, and site concrete.
- Continue trim work (fascia and gutter) at high roofs at Building D, A, & C.
- Continue air TAB at Building C& D. Start chilled water TAB at Building A & B.
- Energize Building B transformer.

WORK PLANNED FOR NEXT WEEK (6/6 – 6/10)

- Continue Building D, A, C, & B interior MEP, framing, and drywall installation.
- Continue window, storefront, and curtainwall installation at Building D, A, C & B.
- Continue installing 1st and final coat of interior paint in Buildings D, A & C.
- Continue installation of floor/wall tile, carpet, millwork, and doors in Building D, A, & C.
- Continue acoustical ceiling grid installation at Buildings D, A & C.
- Continue high metal ceiling installation in Building B.
- Continue installation of slate wall panels at Building A & C.
- Continue installing metal wall panels.
- Continue installation of specialty and MEP trim/devices in Buildings D & A.
- Continue installation of final storm utilities, site grading, and site concrete.
- Continue trim work (fascia and gutter) at high roofs at Building D, A, & C.
- Continue air TAB at Building C& D. Start chilled water TAB at Building A & B.

IMPORTANT ITEMS

- Fort Hill sidewalk adjacent the jobsite closed.
- **UNION ROAD CLOSURE: JANUARY 6, 2016 – AUGUST 1, 2016**
- **FMO ACCESS CLOSURE THIS WEEK.**

CAMPUS STUDENT INVOLVEMENT

- Internships – 7 full time Clemson students interning on project.