



North East - Bldg. D



East - Bldg. B



West - Bldg. B



East - Great Hall



North East - Bldg. A



North West - Bldg. C



South East - Bldg. C



South West - Bldg. A



South West - Bldg. D

# Clemson Core Campus Construction Update July 6, 2016



### WORK PLANNED FOR THIS WEEK (7/4 – 7/8)

- Continue Building D, A, C, & B interior MEP, framing, and drywall installation.
- Continue window, storefront, and curtainwall installation at Building D, A, C & B.
- Continue installing 1<sup>st</sup> and final coat of interior paint in Buildings D, A, C & B.
- Continue installation of floor/wall tile, carpet, millwork, and doors in Building D, A, C & B.
- Continue acoustical ceiling grid installation at Buildings D, A, C & B.
- Continue metal ceiling installation in Building B.
- Continue installation of specialty and MEP trim/devices in Buildings D, A & C.
- Continue polish concrete at Building B Level 1.
- Continue TAB and starting commissioning on the project.
- Continue installation of slate wall panels and metal wall panels.
- Continue roof fascia, soffit, and parapet coping at Building D, A, C & B.
- Continue installation of final storm utilities, site grading, and site concrete.
- Start installation of curb & gutter.

### WORK PLANNED FOR NEXT WEEK (7/11 – 7/15)

- Continue Building D, A, C, & B interior MEP, framing, and drywall installation.
- Continue window, storefront, and curtainwall installation at Building D, A, C & B.
- Continue installing 1<sup>st</sup> and final coat of interior paint in Buildings D, A, C & B.
- Continue installation of floor/wall tile, carpet, millwork, and doors in Building D, A, C & B.
- Continue acoustical ceiling grid installation at Buildings D, A, C & B.
- Continue metal ceiling installation in Building B.
- Continue installation of specialty and MEP trim/devices in Buildings D, A & C.
- Continue polish concrete at Building B Level 1.
- Continue TAB and commissioning on the project.
- Continue installation of slate wall panels and metal wall panels.
- Continue roof fascia, soffit, and parapet coping at Building D, A, C & B.
- Continue installation of final storm utilities, site grading, and site concrete.
- Continue installation of curb & gutter. Pavement road preparation starting.

### IMPORTANT ITEMS

- Fort Hill sidewalk adjacent the jobsite closed.
- **ALPHA BETA ROAD CLOSED: JUNE 27<sup>th</sup> – JULY 22<sup>nd</sup>, 2016.**
- **UNION DRIVE CLOSED: JULY 4<sup>th</sup> – JULY 22<sup>nd</sup>, 2016.**
- **FORT HILL SINGLE LANE CLOSURES: JULY 4<sup>th</sup> – JULY 22<sup>nd</sup>, 2016.**

### CAMPUS STUDENT INVOLVEMENT

- Internships – 7 full time Clemson students interning on project.

# 25 DAYS REMAINING