



North East - Bldg. D



East - Bldg. B



West - Bldg. B



East - Great Hall



North East - Bldg. A



North West - Bldg. C



South East - Bldg. C



South West - Bldg. A



South West - Bldg. D

Clemson Core Campus Construction Update July 18, 2016



WORK PLANNED FOR THIS WEEK (7/18 – 7/22)

- Continue Building D, A, C, & B interior MEP, framing, and drywall installation.
- Continue trimming out glazing assemblies, roof assemblies, and wall panel assemblies.
- Continue installing 1st and final coat of interior paint in Buildings D, A, C & B.
- Continue installation of interior signage.
- Continue installation of floor/wall tile, carpet, millwork, and doors in Building D, A, C & B.
- Continue acoustical ceiling grid installation at Buildings D, A, C & B.
- Continue metal ceiling installation in Building B.
- Continue installation of specialty and MEP trim/devices in Buildings D, A, C & B.
- Complete polish concrete at Building B Level 1.
- Continue TAB and commissioning on the project.
- Continue installation of final storm utilities, site grading, and site concrete.
- Continue installation of curb & gutter.
- Complete concrete and asphalt road paving.
- Start installation of hardscape pavers.

WORK PLANNED FOR NEXT WEEK (7/25 – 7/29)

- Continue Building B & Honors interior MEP, framing, and drywall installation.
- Continue trimming out glazing assemblies and roof assemblies.
- Continue installing 1st and final coat of interior paint in Building B & Honors.
- Continue installation of interior signage.
- Continue installation of floor/wall tile, carpet, millwork, and doors in Building B & Honors.
- Continue acoustical ceiling grid installation at Building B.
- Continue metal ceiling installation in Building B.
- Continue installation of specialty and MEP trim/devices in Building B.
- Continue TAB and commissioning on the project.
- Continue final site grading and site concrete.
- Continue installation of hardscape pavers.
- Start installation of landscaping materials (shrubs, sod, stone, etc.)

IMPORTANT ITEMS

- Fort Hill sidewalk adjacent the jobsite closed.
- **ALPHA BETA ROAD CLOSED: JUNE 27th – JULY 29th, 2016.**
- **UNION DRIVE CLOSED: JULY 4th – JULY 29th, 2016.**
- **FORT HILL CLOSED: JULY 18th – JULY 22nd, 2016.**

CAMPUS STUDENT INVOLVEMENT

- Internships – 6 full time Clemson students interning on project.

13 DAYS REMAINING